

ID	Mod	WBS	שם פעילות	Dur	Start	Finish	Pre	Resource	Notes	2025																	
										24	Half 1, 2025			Half 2, 2025						Half 1							
											N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
1		1	2070 - Shafdan Distribution - Civil Works (CW)	8.06 mo	Sun 04/05/25	Wed 07/01/26			Civil engineering, electrical & control room and works for Ashdod Distribution 2 PRMS																		
2		1.1	Commencing Work Order	0 mo	Sun 04/05/25	Sun 04/05/25		INGL	Tentative date. Start date is subject to site readiness for work and at INGL sole discretion																		
3		1.2	Contractor organization period	1 emo	Sun 04/05/25	Tue 03/06/25	2	CW contractor	Organization period of up to 30 calendar days, Inc. all requirements for work commencement on site, e.g. work execution documents, permits, certifications for all employees & subcontractors etc.																		
4		1.3	Construction works	5.98 mo	Tue 03/06/25	Mon 08/12/25																					
5		1.3.1	Construction works of Electricity & Control Room and all preparation works for PRMS	1 mo	Tue 03/06/25	Mon 07/07/25	3	CW contractor	Civil Works inc. fencing and concrete bases, control & electricity sleeves, control room and control room systems etc.																		
6		1.3.2	PRMS delivery to site	0 mo	Mon 07/07/25	Mon 07/07/25	5	PRMS contractor																			
7		1.3.3	All civil works construction completion	5 mo	Mon 07/07/25	Mon 08/12/25	6	CW contractor	performed in parallel to the PRMS contractors' installation works. Inc. all civil, electricity & control works completion and acceptance reviews.																		
8		1.4	Punch list completion	1 emo	Mon 08/12/25	Wed 07/01/26	7	CW contractor	Inc. finalization of all required tests, submission of 1st edition of the 'As-Made' data and docs																		
9		1.5	Handing Over of the Project	0 emo	Wed 07/01/26	Wed 07/01/26	8	CW contractor	Clearance of punch lists																		